

## PORT OF BROOKINGS HARBOR WASTEWATER TREATMENT PLANT SCHEDULE AND MILESTONE DATES

ID	Phase	Task Name	Item	Estimated Start Dates	Milestone Dates
1	1 - Pre-Sitework	Project Development, Design/Specs		October 1, 2021	November 15, 2023
2	1 - Pre-Sitework	WW NPDES Permit	(ODEQ)	June 1, 2022	April 30, 2024
3	1 - Pre-Sitework	Final Project Design		April 1, 2023	December 31, 2023
4	1 - Pre-Sitework	Negotiations with Port Management, Fish Processors, Local Utilities		October 20, 2023	December 31, 2023
5	1 - Pre-Sitework	RFQ, Contractor selection / WWTP System		January 1, 2024	April 1, 2024
6	1 - Pre-Sitework	RFQ, Contractor selection / Upland Work		January 1, 2024	April 1, 2024
7	2 - Sitework	Excavate and grade foundation.		June 1, 2024	
8	2 - Sitework	Excavate and modify current utilities	Electrical	June 1, 2024	
9	2 - Sitework	Install concrete pad foundation.		July 1, 2024	July 29, 2024
10	2 - Sitework	Repair Dock Edge:	Remove Dock surface	June 1, 2024	
			Install shoring & supports and backfill	June 1, 2024	
			Replace dock surface	June 1, 2024	
			Influent and Discharge	July 1, 2024	July 29, 2024
11	2 - Sitework	Import & Assemble system components		August 1, 2024	September 26, 2024
12	2 - Sitework	Construct control room and roof canopy		September 26, 2024	October 10, 2024
13	2 - Startup	Training and WWTP Startup		October 10, 2024	October 31, 2024