

PORT OF BROOKINGS HARBOR WASTEWATER TREATMENT PLANT SCHEDULE AND MILESTONE DATES

ID	Phase	Task Name	Item	Estimated Start Dates	Milestone Dates
1	1 - Pre-Sitework	Project Development, Design/Specs		October 1, 2021	November 15, 2023
2	1 - Pre-Sitework	WW NPDES Permit	(ODEQ)	June 1, 2022	December 31, 2024
3	1 - Pre-Sitework	Final Project Design		January 1, 2025	March 1, 2025
4	1 - Pre-Sitework	Negotiations with Port Management, Fish Processors, Local Utilities		February 1, 2024	December 31, 2024
5	1 - Pre-Sitework	RFQ, Contractor selection / WWTP System		March 1, 2025	May 31, 2025
6	1 - Pre-Sitework	RFQ, Contractor selection / Upland Work		March 1, 2025	May 31, 2025
7	2 - Sitework	Excavate and grade foundation.		March 1, 2026	
8	2 - Sitework	Excavate and modify current utilities	Electrical	March 1, 2026	
9	2 - Sitework	Install concrete pad foundation.		April 1, 2026	May 16, 2026
10	2 - Sitework	Repair Dock Edge:	Remove Dock surface	October 1, 2025	
			Install shoring & supports and backfill	October 1, 2025	
			Replace dock surface	October 1, 2025	
			Influent and Discharge	April 1, 2026	May 16, 2026
11	2 - Sitework	Import & Assemble system components		May 16, 2026	June 30, 2026
12	2 - Sitework	Construct control room and roof canopy		July 1, 2026	July 31, 2026
13	2 - Startup	Training and WWTP Startup		July 1, 2026	July 31, 2026