

ICE HOUSE REPAIR SCHEDULE

Engineer's Estimate - 2/24/19

Month	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7		
Year	19					20											21												22									

1	Final Project Design																																					
2	Permitting Period																																					
3	Contractor Procurement																																					
4	Award, Workplan																																					
4	Completion																																					
7	Mobilization																																					
9	General Excavation																																					
	Furnish and Install Steel																																					
10	Wharf Fenders																																					
11	Nonwoven Filter Geotextile																																					
12	Place General Backfill																																					
13	Complete Backfill																																					
14	Final Inspection																																					

To avoid scheduling constraints while completing the Fuel, Pac-Choice & Old BC Fisheries Shipping and Receiving Docks, a separate contractor would be selected to complete this work. An excavator, equipped with a vibratory hammer, can be used to drive the piles. Therefore, a barge-mounted crane would not be necessary.