**PAC-CHOICE DOCK SCHEDULE** Engineer's Estimate - 2/18/19

| | Month | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Year | 19 | | | | | 20 | | | | | | | | | | | 21 | | | | | | | | | | | | 22 | | | | | | | |
| 1 | Final Project Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Permitting Period | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Contractor Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Award, Workplan Completion, Order Mtls. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Erosion & Pollution Control Control | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Mobilization | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Removal of Structures, Obstructions | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Remove Existing Outbuildings & Lighting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | General Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Furnish and Drive Steel Sheet Piling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Structure Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Construct Deadman | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Nonwoven Filter Geotextile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | Place General Backfill | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Stone Embankment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Furnish and Install Steel Tieback Rods | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | Complete Backfill | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Complete Concrete Pad & walkway areas | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | Reinstall Illumination | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Furnish & Install Dockside Hoist | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | Final Inspection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |